



## Town of Saugeen Shores

600 Tomlinson Drive, P.O. Box 820

Port Elgin, ON N0H 2C0

### TOWN OF SAUGEEN SHORES

#### Re: Southampton North End Project

#### Construction Update –July 15, 2010

##### **Contract A1 –Sutherland Construction (± 40% complete)**

**Eckford Avenue** (Copway Trail to north end) underground is substantially complete with curb & gutter to be placed in early August and the base course asphalt to follow.

**Eckford Avenue** (from Copway Trail to Walnut Street) the placement of the pump station at the Copway Trail is complete. Will continue top pre-servicing the sanitary sewer services followed by sanitary sewer installation, watermain, forcemain and storm sewer.

**Eckford Avenue** (Hemlock to Elm) will continue with the placement of the sanitary sewer services followed by watermain, forcemain and storm sewer.

**Blanchfield Road** (Oak to Turner) underground is substantially complete with curb & gutter to be placed in early August and base course asphalt to follow.

**Blanchfield Road** (Elm to Turner) sanitary sewer and water substantially complete with storm sewer to follow then road building.

**Turner Street** (Oak to Blanchfield) underground is substantially complete with curb & gutter to be placed in early August.

**Oak Street** (Blanchfield to Turner) underground is substantially complete with curb & gutter to be placed in early August.

**Hemlock Street** (Eckford to Bruce Road 13) underground substantially complete. Road building to follow then curb & gutter to be placed in early August.

**Elm Street** (Eckford to Bruce Road 13) services complete with sanitary sewer installation to follow in July.

**Shore Road** (west of Deer Run Court) will continue to Oak street with sanitary sewer installation.

## **Contract A2 – SMRS Construction (± 70% complete)**

**South Rankin Street** (Highway 21 to Shore Road) curb & gutter complete with base course asphalt with boulevard landscaping to follow.

**South Rankin Street** (Turner Street to Highway 21) underground substantially complete followed by road building and curb & gutter.

**Shore Road** (Metcalf Street extension to Madwayosh Street) curb & gutter complete with base course asphalt with boulevard landscaping to follow.

**Metcalf Street, Gosford Street and Madwayosh Street** (west of Highway 21) curb & gutter complete with base course asphalt with boulevard landscaping to follow.

**Turner Street, Oak Street to Bruce Road 13:** underground substantially complete including road building with curb & gutter to follow.

**Bruce Road 13, Turner Street to Highway 21:** sanitary and storm sewer completed southerly to Gosford; continuing southerly to Highway 21 and will continue to south Rankin.

SMRS, the contractor, will be starting in late August on Gosford Street from Bruce Road 13 to Chesley Street then to Chesley Street from Gosford to Highway 21.

## **Contract B – Omega Contractors (± 20% complete)**

**Copway Street** (Bruce Road 13 easterly to Tuscarora Trail) sanitary sewer substantially complete with sanitary sewer services complete and storm sewer installation to follow.

**Tuscarora Trail** (Copway to Tyendinaga) sanitary sewer and storm sewer substantially complete.

**Pottawatomie Drive** from Copway to Mississauga sanitary sewer substantially complete.

**Mohawk Drive** sanitary sewer substantially complete.

**Ottawa Street** (Copway to Mississauga Street) sanitary sewer substantially complete.

**Tyendinaga Drive** (dead end close to Craig Street to #288 Tyendinaga Drive) sanitary and storm sewer substantially complete with sanitary sewer servicing to follow.

**Mississauga Street** sanitary sewer complete.

**Tyendinaga Drive** (Mississauga Street easterly) will begin next week with sanitary sewer installation up to #286 Tyendinaga Drive and storm sewer to follow.

**Contract C – Welsh Construction (± 40% complete)**

**South Rankin Street** (Turner Street easterly to Highway 21) sanitary sewer, watermain and servicing substantially complete

**Chesley Street** (South Rankin to Highway 21) sanitary sewer substantially complete.

**Division Street** (South Rankin to Highway 21) sanitary sewer substantially complete.

Welsh will be completing the storm on South Rankin, Division and Chesley Street and progress to road building then curb & gutter.