

April 17, 2009

## **NOTICE TO RESIDENTS OF HIGHLAND STREET**

**FROM SANDY ACRES ROAD TO MARKET STREET**

**TOWN OF SAUGEEN SHORES**

---

As you are aware, the contractor (Omega Contractors) has started the installation of the sanitary sewer system for the Concession 10 project. Thank you for your patience and understanding during this major construction project and the inconvenience it creates.

The project started with some unanticipated circumstances namely the high water table. The north dewatering pump at Sandy Acres Road is now shut down and removed as the construction progressed southerly. The dewatering pump at Joseph Street will continue to pump until at least the contractor is at the Highland Street and Joseph street intersection.

The contractor has placed the sanitary sewer north from Sandy Acres Road to mid block between Sandy Acres Road and Joseph Street.

The contractor estimates that the sewer installation should be in the area of Joseph Street likely by mid next week. The Contractor has investigated the water table south of Joseph Street and is planning to continue installing the sanitary sewer south of Joseph without dewatering which will allow the dewatering pump at Joseph Street to be shut off and removed. This can not be guaranteed as they may encounter a high water table in the southern section as well and may revert to additional dewatering.

During this time of construction we would ask that recycling and garbage pick-up be carried out as normal by the homeowner. If the portion of road in front of your home is closed the contractor will move your garbage/recycling to an area that the collection trucks can access and bring your blue box back to your property. Please put your house number on your blue box and or garbage can so it can be returned to the correct house.

The Consulting Engineering firm that is working on behalf of the municipality is Genivar (formerly Henderson Paddon & Associates of Owen Sound). If you have any questions or concerns with the day to day construction activities, or driveway access please contact the Genivar's site representative. As of Monday, April 20<sup>th</sup> will be Mr. Len Perdue who will normally be on-site during most activities. Mr. Len Perdue (cell phone number is 519-378-3029) can respond and provide day to day information about the project quicker than the Town as the Genivar staff is on site daily.

If you require additional information or have any concerns, please contact David Burnside at the Town of Saugeen Shores at (519) 832-2008 Ext. 123 or Stuart Doyle at the Town of Saugeen Shores at (519) 832-2008 Ext. 101.

The Town of Saugeen Shores wishes to thank you for your co-operation, understanding and acceptance of the inconvenience that the construction project will cause this spring/summer.